**GOVERNMNET OF ANDHRA PRADESH**
**ABSTRACT**

Water Resources Department – NTRTGP - Package No.6 - Construction of Barrage cum Bridge across river Pennar near Nellore town of Nellore District - approval for 1) Pre-closure of the existing contract on mutual consent basis & 2) Approval for an amount of Rs.113.00 Crores for Taking up the balance of work - Orders - Issued.

---

**WATER RESOURCES (Projects-II) DEPARTMENT**

**G.O.RT.No.547.** **Dated:06.11.2020.**

**Read the following:**

1. From the Chief Engineer, NTRTGP, Tirupati Lr.No.CE/NTR-TGP/TPT/TS/T2/SSLC&SB/Package.6, dated:20.04.2020.
2. From the Chief Engineer, NTRTGP, Tirupati Lr.No.CE/NTR-TGP/TPT/TS/T2/ SSLC&SB/Package.6, dated:27.04.2020.
3. Circular Memo.No.3462886/Projects.II/2020 dated:29.04.2020.
4. From the Chief Engineer, NTRTGP, Tirupati Lr.No.CE/NTR-TGP/TPT/TS/T2//Pkg-6Balancework/Reverses Tendering, dated:01.05.2020, 15.06.2020, 26.06.2020. & 08.10.2020.

-------XXXX--------

**ORDER:-**

In the reference 1st read above, the Chief Engineer, NTRTGP, Tirupati duly furnishing the representation from the agency for Pre-Closure of the work on mutual consent basis, requested the Government to issue necessary approval for pre-closure of the Package No.6 i.e., Construction of Barrage cum Bridge across river Pennar in Nellore District on mutual consent basis deleting the balance works as an authorized deletion. The Chief Engineer in reference 2nd read above, has requested the Government to accord necessary approval for balance works costing to Rs.113.60 Crores after agreeing for mutual closure of the agreement with the original agency, and sought permission for calling short tenders for finalization of agency at an early date as this project is taken up on top priority by the Government.

**2)** In the reference 3rd read above, Government have permitted to call for short tender for the subject work pending pre-closure of the existing agreement.

**3)** In the reference 4th read above, the Chief Engineer, NTRTGP, Tirupati while explaining the details of the subject work has requested the Government that necessary permission may be accorded for the modifications to be incorporated in the tender document and also requested the Government to accord administrative approval for executing balance work of the package No.6.

**4)** Government after careful examination of the proposal, hereby accord approval in the following…

(a) Pre-closure of the existing contract on mutual consent basis subject to the following conditions.

a) ensuring that the recoveries, if any, to be effected towards any adverse Q.C. remarks/ A.G.'s I.R. Paras/ V & E observations are made good in-toto.
b) that accounts of the Agency shall be settled duly effecting all recoveries/dues.

**(PTO)**

**(b)** Taking up the balance of work for an amount of **Rs.113.00** Crores (Rupees one hundred thirteen Crores only) under Head of Account 4700 – 01 – 115 – 11 – 26 – 530 / 531 / 532, subject to the following conditions duly calling for short tenders….

a) that the work should be invariably completed within the scheduled time, duly achieving the milestones stipulated in the agreement, so that the intended benefits are derived in time.
b) that further, cost & time overrun shall not be permitted under any circumstances.
c) the CE NTR TGP shall ensure the following before according technical sanction;
    i. The correctness of the provisions, quantities, rates etc., proposed in the estimate.
    ii. For Electro-Mechanical items and Electrical items, the provisions shall be vetted by the Mechanical & Electrical wing of the Dept.,
    **iii.** The design/drawings etc., shall be vetted by the competent authority.

**5)** The Chief Engineer, NTRTGP, Tirupati shall take necessary action accordingly.

**6)** This order is issued with the concurrence of Finance (FMU-W.R.II) Department, vide their U.O.No.FIN01-FMU0MRAS(WR2)/172/2020-FMU-WR-II **Computer No:** 1155861, dated:04.11.2020.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**ADITYA NATH DAS**
**SPECIAL CHIEF SECRETARY TO GOVT**

To:
The Chief Engineer, NTRTGP, Tirupati.
**Copy to:**
The P.S to Addl. Secretary to CM.
The P.S to Hon'ble Minister for Water Resources.
The P.S to Special Chief Secretary to Government (WRD).
The Finance (FMU- WR.II) Dept.,
The Accountant General, A.P., Vijayawada.
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
Sf/Sc.

**// FORWARDED :: BY ORDER //**

**SECTION OFFICER**